

Works Program December 2016

ID	Task Name	Duration	Start	Oct '17	07 Nov '17	14 Nov '17	21 Nov '17	28 Nov '17	05 Dec '17	12 Dec '17	19 Dec '17	26 Dec '17
				T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S	M T W T F S S
1	Local and Regional Roads	193 days	Fri 01-07-16									
2	SR10 Wilcannia East Rd - HP	20 days	Fri 01-07-16									
3	SR1 Tilpa East Rd	14 days	Mon 01-08-16									
4	SR4 Monolon Rd	7 days	Fri 01-07-16									
5	SR6 Mandalay Rd	6 days	Tue 12-07-16									
6	SR5 Wanaaring Rd	1 day	Mon 18-07-16									
7	SR32 Glendara Rd	3 days	Tue 19-07-16									
8	MR428 Kayrunnera Rd	10 days	Tue 26-07-16									
9	SR7 Dry Lake Rd	6 days	Tue 09-08-16									
10	Wilcannia Streets	3 days	Mon 15-08-16									
11	MR68A Tilpa West Rd	12 days	Sun 14-08-16									
12	SR20 Baden Park Rd	28 days	Fri 01-07-16									
13	MR433 Darnick Rd	60 days	Mon 15-08-16	[Red Bar]			[Red Bar]			[Red Bar] Ganger,Grader,Roller,Scraper,Water Truck x 2		
14	Emmdale Airstrip	3 days	Wed 13-07-16									
15	SR22 Cultowa Rd	21 days	Sat 16-07-16									
16	MR67 Balranald Rd	4 days	Tue 26-07-16									
17	SR39 Moolah-Trida Rd	20 days	Tue 15-11-16			[Blue Bar]		[Blue Bar]		[Blue Bar] Ganger,Grader,Roller		
18	SR18 Conoble-Trida Rd	10 days	Tue 13-12-16							[Blue Bar] Ganger,Grader,Roller,Water Truck		
19	SR2 Tilpa Louth Rd	7 days	Tue 23-08-16									
20	MR68B Wilcannia-Menindee West Rd	40 days	Wed 07-09-16	[Blue Bar] Ganger,Grader,Roller								
21	SR10 Wilcannia East Rd	4 days	Tue 15-11-16				[Blue Bar] Ganger,Grader,Roller,Water Truck x 2					
22	Menindee, Racecourse Rd, Irrigation Rd	10 days	Tue 13-12-16							[Blue Bar] Ganger,Grader,Padfoot,Roller,Water Truck		
23	Darnick Rd Grids RRRP	60 days	Mon 16-01-17									
24	Holden St Reconstruction, Menindee	20 days	Tue 24-01-17									
25	Woore St K&G Earthworks	4 days	Mon 07-11-16			[Blue Bar] Civil Works						
26	Yartla St K&G Earthworks	4 days	Mon 07-11-16			[Blue Bar] Civil Works						
27	Adelaide kerbing - Wilcannia/Menindee	4 days	Tue 15-11-16				[Blue Bar] Kerbing					
28	State Highways	200 days	Fri 01-07-16									
29	Euralla IS Project - Culvert Works	61 days	Fri 01-07-16			[Blue Bar] Ganger,Grader,Overseer,Padfoot,Roller,Scraper,Water Truck x 2						
30	Euralla IS Project - side track	30 days	Tue 04-10-16									
31	Euralla IS Project - Road Works	103 days	Tue 15-11-16									
32	SH8 Shoulder Grading	10 days	Tue 04-10-16									
33	SH21 Heavy Patching	6 days	Tue 18-10-16			[Blue Bar] Foot,Roller,Water Truck x 2						
34	SH8 Heavy Patching	26 days	Mon 24-10-16							[Blue Bar] Ganger,Grader,Overseer,Padfoot,Roller,Water Truck x 2		
35	Fulton Hogan Sealing Crew SH21	3 days	Fri 21-10-16									
36	Fulton Hogan Sealing Crew SH8	3 days	Tue 01-11-16			[Blue Bar] HP and Reseals						
37	Fulton Hogan Sealing Crew SH8	3 days	Tue 15-11-16				[Blue Bar] HP and Reseals					
38	Fulton Hogan Sealing Crew SH8	3 days	Tue 29-11-16									

Project: Works Program December Date: Tue 13-12-16	Task	[Blue Bar]	Project Summary	[Dashed Line]	Inactive Milestone	[Blue Bar]	Manual Summary Rollup	[Blue Bar]	Deadline	[Down Arrow]
	Split	[Dotted Line]	External Tasks	[Dotted Line]	Inactive Summary	[Blue Bar]	Manual Summary	[Blue Bar]	Progress	[Blue Bar]
	Milestone	[Diamond]	External Milestone	[Diamond]	Manual Task	[Blue Bar]	Start-only	[Blue Bar]	Manual Progress	[Blue Bar]
	Summary	[Blue Bar]	Inactive Task	[Blue Bar]	Duration-only	[Blue Bar]	Finish-only	[Blue Bar]		