

Works Program February 2017

ID	Task Mode	Task Name	Duration	Start	3 Jan '17	15 Jan '17	22 Jan '17	29 Jan '17	05 Feb '17	12 Feb '17	19 Feb '17	26 Feb '17	05 Mar '17	12 Mar '17	19 Mar '17	26 Mar '17	02 Apr '17	09 Apr '17	16 Apr '17	23 Apr '17	30 Apr '17	07 May '17	14 May '17	21 May '17	28 May '17	04 Jun '17	11 Jun '17	18 Jun '17	25 Jun '17		
1	🚧	Eurella Initial Seal Project	100 days	Tue 10-01-17	[Gantt bar]																										
2	✈️	Wayne Kitson Crew	97 days	Tue 10-01-17	[Gantt bar]																										
3	✈️	Keith Martin Crew	100 days	Tue 10-01-17	[Gantt bar]																										
4	✈️	Graeme Danson Crew	35 days	Sun 12-02-17	[Gantt bar]																										
5	🚧																														
6	🚧	RMS Ordered Works	30 days?	Tue 07-03-17	[Gantt bar]																										
7	✈️	SH21 Heavy Patching	4 days	Tue 07-03-17	[Gantt bar]																										
8	✈️	SH21 Gravel Resheet	10 days	Tue 04-04-17	[Gantt bar]																										
9	✈️	SH8 Netallie Hill Rest Area																													
10	✈️	SH8 Emmdale Rest Area																													
11	✈️	SH8 Reseals	4 days	Mon 13-03-17	[Gantt bar]																										
12	🚧																														
13	🚧	Regional Roads Repair Program	50 days	Tue 07-02-17	[Gantt bar]																										
14	✈️	MR433 Grid Replacements	50 days	Tue 07-02-17	[Gantt bar]																										
15	🚧																														
16	🚧	Roads to Recovery	70 days	Tue 21-02-17	[Gantt bar]																										
17	✈️	SR9 Porters Crossing	50 days	Tue 21-02-17	[Gantt bar]																										
18	✈️	Holding St, Menindee	30 days	Tue 18-04-17	[Gantt bar]																										
19	✈️	Wilcannia St Reseals	2 days	Mon 13-03-17	[Gantt bar]																										
20	🚧																														
21	🚧	Regional Road Block Grant	52 days	Wed 15-03-17	[Gantt bar]																										
22	✈️	MR66 Menindee-Broken Hill Rd Reseal	2 days	Wed 15-03-17	[Gantt bar]																										
23	✈️	MR68A Menindee-Wilcannia West Rd	40 days	Tue 04-04-17	[Gantt bar]																										
24	🚧																														
25	🚧																														
26	🚧																														
27	🚧	Local Roads	60 days	Tue 07-02-17	[Gantt bar]																										
28	✈️	SR5 Wanaaring Rd	40 days	Tue 07-02-17	[Gantt bar]																										
29	✈️	SR3 Tongo Rd	20 days	Tue 04-04-17	[Gantt bar]																										
30	✈️	Irrigation Rd, Menindee	10 days	Tue 18-04-17	[Gantt bar]																										

Project: Works Program Feb 20
Date: Mon 13-02-17

Task Split

Milestone (diamond icon) Summary (dotted line icon)

Project Summary (thick line icon) Inactive Task (dashed line icon)

Inactive Milestone (dotted diamond icon) Inactive Summary (dotted line icon)

Manual Task (solid line icon) Duration-only (line with vertical bars icon)

Manual Summary Rollup (line with vertical bars icon) Manual Summary (line with vertical bars icon)

Start-only (line with vertical bars icon) Finish-only (line with vertical bars icon)

External Tasks (line with vertical bars icon) External Milestone (diamond icon)

Deadline (line with vertical bars icon) Progress (line with vertical bars icon)

Manual Progress (line with vertical bars icon)